

Olmsted Locks & Dam

Informational Brief

Guest

Nick Mariano

Briefer

Mike Braden, Chief Olmsted Division

21 May 2015



®

US Army Corps of Engineers

**BUILDING
STRONG**®




Agenda

- Status
 - ▶ Organization
 - ▶ Orientation/Importance/Relevance
 - ▶ Project Overview
 - ▶ Dam Re-Baseline Plan
 - ▶ Business Lines
 - ▶ 2014 LWS Summary To Date
 - ▶ 2014 LWS Images
 - ▶ Challenges
 - ▶ Authorization Milestone
 - ▶ Realities

- Discussion



Mega-Project Organization



OC
 Counsel (T. Van Ort)

CT
 Contracting Officer (D. Bush)
 Contract Specialist (B. Durrett)
 Contract Specialist (B. Crawford)

ED
 Lead Engineer (E. Vincent)
 Tech Manager (K. Feger)
 Concrete SME (D. Kiefer)
 Struct. Engineer (J. Nickel)
 Mech. Engineer (R. Nichols)
 Elect. Engineer (J. Timbas)
 Cost Estimator (T. Canfield)
 A-E Contract Manager (D. Yankey)
 Lock Controls (J. Graham)

OP
 Operations Tech POC (Tracey Keel)
 Operations Field POC (Jimmy Nix)

PM
 Budget Analyst (B. Smyth)
 Project Management Spec (R. Ryan)

PA
 Pub Aff Spc (C. Labashosky)

CG
 MSU Paducah (LT. Dan McQuate)

*see ECB 2014-14 for all Mega-Project Tenets

Olmsted Importance



L&D 52

Original (600') Chamber - 1928
Temporary (1,200-ft) Chamber - 1969

L&D 52/53 =
91M tons/yr



L&D 53

Original (600') Chamber - 1929
Temporary (1,200-ft) Chamber - 1980



L&D 52 Flume Panel




Olmsted Relevance



Commodities transiting Olmsted proportionately **equal to** the passenger traffic through Dallas Love Field + Atlanta Hartsfield + Chicago O'Hare + LAX



Olmsted Project Overview



Olmsted Cofferddam/Locks/Approach Walls



Awarded 1993

Completed 1995



Awarded 1999



Awarded 1995

Completed 2002

10/2/2000



Completed 2004




Olmsted Dam – 2014 PTC

RINGER BARGE PLACEMENTS	
SHELL	WEIGHT (TONS)
RBA PIECE 2	372
RBA PIECE 3	81.5
TW1-A	347
T1-B	302
TW6-A	308
TW6-B	316
SERVICE BRIDGE TYPE 1	118
SERVICE BRIDGE TYPE 2	283

11 TOTAL RINGER PLACEMENTS

CAT BARGE PLACEMENTS	
SHELL	WEIGHT (TONS)
RBA PIECE 1	2511.5
NP 1-11	4955
NP 12A	(4785.7) 1/2
PAVING BLOCKS 1-12	2562
25 TOTAL CAT BARGE PLACEMENTS	

ACRONYM LEGEND	
LP	- LOWER PIER
TG	- TAINTER GATE
SB	- SERVICE BRIDGE
GM	- GROUT MAT
FP	- FOUNDATION PILE
M/SP	- MASTER/SHEET PILE
RBA	- RIGHT BOAT ABUTMENT
PB	- PAVING BLOCK
NP	- NAVIGABLE PASS (MONDLITH)



SHELL SETTING SEASON	SHELL SETTING SEQUENCE
2014	LP5, LP6, PB1, PB2, PB3, PB4, RBA, NP1
2015	PB5, PB6, PB7, PB8, NP2, NP4
2016	PB9, PB10, PB11, PB12, NP5, NP6, NP7
2017	NP8, NP9, NP10, LBA CAST IN PLACE
2018	NP11, NP12
	RINGER PLACEMENTS

- NOTES:
1. AVERAGE TIME FOR LP AND PAVING BLOCKS IS 2 WEEKS.
 2. AVERAGE TIME FOR MONDLITHS IS 4 WEEKS.
 3. RINGER PLACEMENT SEQUENCES AND DATES WILL BE DETERMINED AT A LATER DATE.

2014 Plan to Complete (PTC) - Final two Shells scheduled set in LWS 2018

* Nine shells set in LWS 2014 including two shells set outside historical LWS limits (15 Jun – 30 Nov)




BUILDING STRONG®

Olmsted Dam – 2015 PTC

RINGER BARGE PLACEMENTS	
SHELL	WEIGHT (TDNS)
RBA PIECE 2	372
RBA PIECE 3	815
TW1-A	347
TW1-B	302
TW6-A	308
TW6-B	316
SERVICE BRIDGE TYPE 1	118
SERVICE BRIDGE TYPE 2	283
12 REMAINING RINGER PLACEMENTS	

CAT BARGE PLACEMENTS	
SHELL	WEIGHT (TDNS)
NP 2-11	4955
NP 12A	(4785.7) 1/2
PAVING BLOCKS 5-12	2562
19 REMAINING CAT BARGE PLACEMENTS	

ACRONYM LEGEND	
LP	- LOWER PIER
TG	- TAINTER GATE
SB	- SERVICE BRIDGE
GM	- GROUT MAT
FP	- FOUNDATION PILE
M/SP	- MASTER/SHEET PILE
RBA	- RIGHT BOAT ABUTMENT
PB	- PAVING BLOCK
NP	- NAVIGABLE PASS MONOLITH
UP	- UPPER PIER



SHELL SETTING SEASON	SHELL SETTING SEQUENCE
2014	LP5, LP6, PB1, PB2, PB3, PB4, RBA, NP1, NP2
2015	PB5, PB6, PB7, PB8, NP3, NP4, NP5
2016	PB9, PB10, PB11, PB12, NP6, NP7, NP8, NP9, LBA (CIP)
2017	NP10, NP-11, NP12A

NOTE:
1. AVERAGE CYCLE TIME TO SET A PAVING BLOCK OR NAVIGABLE PASS MONOLITH SHELL IS 4 WEEKS.

2015 Plan to Complete (PTC) - Final **three** Shells scheduled set in **LWS 2017**



* Nine shells set in LWS 2014 including two shells set outside historical LWS limits (15 Jun – 30 Nov)

Tainter Gate Shell Cut-Away



Olmsted Dam - Aerial



Olmsted Dam – Precast



* Lower Pier Shell No. 5 suspended under Super Gantry Crane



Olmsted Dam – Heavy Lift



* Lower Pier Shell No. 5 (17/18) being lowered from the Catamaran Barge



Olmsted Dam – Marine



* Low Water Season = 15 Jun through 30 Nov



2015 LWS Milestones

- Scheduled Milestones
 - Set PB #5-8 (of 12)
 - Set NP #3-5 (of 12)
 - Completion of Upper Piers 5 & 6
 - Erect TG #2
 - Complete Install TG #1 (Seals, Hydraulic Cylinders, HPU's)
 - Set Service Bridge #1 & #2
- Preparatory Milestones
 - Install Grout Mat NP10 - LBA
 - Drive Foundation Pile thru NP-7, NP-12B & LBA
 - Drive M/S Pile U/S thru NP-6, D/S @ NP- 8 , NP-12A
- Stretch Goal Milestone
 - **Set NP #6 (of 12)**

Legend

LP – Lower Pier
TG – Tainter Gate
SB – Service Bridge
GM – Grout Mat
FP – Foundation Pile
M/S – Master/Sheet
RBA – Right Boat Abutment
LBA – Left Boat Abutment
PB – Paving Block
NP – Nav Pass Shell (Monolith)



2014 LWS Images


1



2



3



4



5



6



1. Commemorating 5000 Dives to date 2. TG-1 transiting L&D 52 3. Testing NP-1 Wicket Gates
4. Setting bulkheads Bay No. 1 5. RBA moving down skid way 6. Setting RBA/Erecting TG-1

Challenges

- **Efficient Funding Stream**
 - ▶ Minimum of \$150M Per Year / Less Would Directly Impact Schedule
 - ▶ Increase capability funding for FY15 (\$205M)
 - ▶ Beginning FY15 (85% CG / 15% IWTF)
- **Left Boat Abutment (LBA) (Cast-in-Place)**
 - ▶ Cofferdam and Revised LBA / Monolith 12 Design
 - ▶ Construction Schedule
- **Tainter Gates (TG)**
 - ▶ TG-1 erection complete
 - ▶ Remaining 4 gates released for fabrication
 - ▶ Potential for setting multiple gates in a Low Water Season
- **Passing Traffic as Work Continues in the Navigable Pass**



Congressional Interaction & Authorization Milestones

- Post Authorization Change Request (13 Apr 2012)
 - ▶ **\$2.918B, Dam Operational 2020, Project Complete 2024**
- Construction Method Validation (31 May 2012)
 - ▶ Validated that In-The-Wet (ITW) is the most efficient method to complete the project
- Qualitative Risk Assessment (28 Aug 2012)
 - ▶ Validated that **Locks & Dam Nos. 52/53 are failing** and identified failure mode mitigation measures
- Continuing Resolution (17 Oct 2013) increased Olmsted authorization avoiding significant slow/shutdown impacts
 - ▶ Cost (\$80M - \$208M)
 - ▶ Schedule (1 - 3 Years)
- 2014 Consolidated Appropriations Act (17 Jan 2014)
 - ▶ Division D—Energy and Water Development and Related Agencies
 - ▶ **25% IWTF “during [this] fiscal year period”**
- 2014 WRRDA Legislation (10 Jun 2014)
 - ▶ **15% IWTF cost share for FY15 and beyond**
 - ▶ **Sense of Congress to expend not less than \$150M annually until complete**



Realities

- 1. Jobs.** Olmsted directly supports approx. 550 engineers, foremen and craft workers.
- 2. Hub of the Inland Water Transportation System.** Approx. 91M tons of commodities transit Locks and Dam Nos. 52/53 annually. (Busiest node in the system)
- 3. Olmsted must be built.** Locks and Dam Nos. 52/53 **must be replaced** in the near future **to ensure reliable navigation** of the lower Ohio.
- 4. Value to the nation.** The estimated annual net benefit of the operational project is **\$640 million**.
- 5. Olmsted is inland navigation's top priority.** The Inland Waterways Users Board (IWUB) has adopted the Inland Marine Transportation System (IMTS) Capital Investment Strategy report that ranks Olmsted Locks and Dam as the **number one priority** for locks and dams construction projects.
- 6. Project oversight has increased.** Olmsted is a USACE designated mega-project. All additional management controls are in place.
- 7. Execution.** Using the existing cost-reimbursable contract and the in-the-wet construction method is the most efficient way to complete the project on schedule and within budget.



Discussion



Olmsted Locks and Dam
Wicket Lifter Barge

