



Date: 03/06/23 Author: STEPHEN MILLER Project: BUTLER AVE, FLAGSTAFF
 Prime Contractor: NETWORK CABLING SYSTEMS Traffic Control Contractor: QUAIL CONSTRUCTION LLC

Comments:
 - TRAFFIC CONTROL PLAN IS NOT SCALE
 - THIS PLAN IS SUBJECT TO CHANGE IN THE FIELD
 - ALL APPLICABLE EQUIPMENT SHALL HAVE SANDBAGS AND FLAGS
 - BUSINESS AND LOCAL ACCESS SHALL BE MAINTAINED WHEN POSSIBLE
 - CONFLICTING SIGNS SHALL BE COVERED WHILE TEMPORARY TRAFFIC CONTROL IS IN PLACE


TCP# 030623-004

REVISION 05/22/23

NOTES:

SIGNS WILL HAVE FLAGS & TYPE A LIGHTS.
28" REFLECTIVE CONES WILL BE USED FOR DAYTIME ONLY.
28" REFLECTIVE CONES WILL BE SPACED AT 25' ON TAPERS & 40' ON TANGENTS.

WORK HOURS: PERMIT: EP-23-03015
 START DATE: 10/30/2023
 END DATE: 11/09/2023
 WORK HOURS: 8:30 AM - 3:30 PM



REVIEWED BY *Reid Miller* 6-9-23
 DATE

SIGN SIZES		LEGEND
⊗ 18 X 24	○ 48 X 60	■ WORK ZONE
○ 24 X 24	○ 48 X 96	▨ ARROWBOARD
○ 24 X 30	○ 30 X 48	● 28" REFLECTIVE CONES
○ 30 X 30	○ 24 X 48	□ SIGN STAND
⊗ 36 X 36	○ 30 X 36	
⊗ 48 X 48	⊗ OTHER	