REPORT OF CRITICAL FINDINGS

COUNTY: Jackson **DATE:** 2-12-2025

STRUCTURE NUMBER: SA30-116

FEATURE INTERSECTED: Davis Bayou

ROAD CARRIED: Hanshaw Road

LOCATION: SEC 26 T7S R8W B

TEAM LEADER (Name, Organization, telephone, email): Mason Atkinson, Garver, 501-753-7766, mratkinson@garverusa.com

Was Critical Finding Based On Load Rating? Yes ☐ No ☑

Critical Findings (include photos, sketches, etc):

The following piles are in urgent need of repair or replacement due to advance section loss by marine borer activity:

Bent 3 Piles 2, 4, 5 and 6
Bent 4 Piles 1, 4, 5 and 6
Bent 5 Piles 1, 2, 3 and 6

RECOMMENDED ACTION: Immediate Closure

Recommended Repairs:

Repair or replace:
Bent 3 Piles 2, 4, 5 and 6
Bent 4 Piles 1, 4, 5 and 6
Bent 5 Piles 1, 2, 3 and 6

See attached photos.

Repairs Made (Include sketches photos,etc.)

Date Bridge Closed: **Owner Notified?** Yes ☐ No ☐

PERSON CONTACTED (Name and Organization, time and date)

David Barrett, State Aid Bridge Inspection Program Manager, 11:45AM on 2-12-2025

Clear Form Save As

Bent 3 Pile 4

Bent 4 Pile 6

Bent 5 Pile 3